

Mr Itayi Courage Mandizha
Keen Fork
148 Parrock Street
Gravesend
Kent DA12 1EY

Works carried out to above property in accordance with recommendation from council. All works have been carried using gyproc mfc ceiling components

15mm dense plasterboard fitted to underside of existing ceiling, as per instruction 10a



New metal frame grid attached to existing ceiling using

- (1) Mf5 ceiling section
- (2) Mf6a channel perimeter
- (3) Mf7 primary channel
- (4) Mf5 connected to mf7 using mf9 tophat connection clips

- (5) All components fitted using wafer head self drilling screws
- (6) Mf7 supported at centre of grid using soffit cleats
- (7) Ceiling channel fitted at 400mm centres



Mfc ceiling with hangers



100mm rockwool insulation fitted above mfc ceiling



Double layer plasterboard tacked to mfc ceiling with staggered joints



New plasterboard ceiling taped and skimmed with gyproc multifinish

Report compiled by J fox

Works carried out by
J Fox Maintenance
1 Park Avenue
Gravesend
Kent